

Project Description:

The primary objective of this project is to reconstruct the SW 9th Road/Depot Avenue corridor between SW 13th St. (US 441) and SE 11th St. (Williston Rd.)

The improvements will implement safety upgrades, bicycle and pedestrian facilities, including multi-use trail and sidewalks, storm-water ponds, and streetscape and landscape amenities, thus creating a major "gateway" entrance into the City of Gainesville.

The project is federally funded and extensive property acquisition is required. FDOT is mandated to perform this work for the City.

The project is divided into various segments and will be completed in multiple phases. The corridor is divided into segments as follows:

Segment 1: SW 13th Street to just west of SW 11th Street: Resurfacing and minor ADA accommodations are proposed for this segment.

Status: No progress.

Segment 2: SW 11th Street to Main Street: Complete reconstruction is proposed for this segment. This segment includes a two lane divided roadway with landscaped medians and 3 roundabouts at the SW 11th St; SW 6th St and the Main St intersections.

Status: Design and right of way acquisition by FDOT is underway. The construction plans are approximately 95% completed. Some advance utility work is underway as well.

Segment 3: Main Street to just west of SE 7th Street: Complete reconstruction of the roadway and new roundabout at SE 4th St.

Status: Construction was completed Summer 2011.

Segment 4: SE 7th Street to Williston Road: Complete reconstruction is proposed for this segment. This segment includes a two lane undivided section and a roundabout at SE 7th St.

Status: Design and right of way acquisition by FDOT is underway. The construction plans are approximately 90% completed.

Designer:

Comprehensive Engineering Services, Inc. (CES) is the Engineer of Record.

Contractor: Pospiech Contracting (Segment 3); TBD for other segments

Schedule:

Segment 3 is completed. **Segments 2 and 4** are currently being designed and right of way acquisition by FDOT is underway.

Construction of **Segment 2** is estimated to begin in Fall of 2013. **Segment 4** should begin in 2014. No schedule has been set for **Segment 1**.


Project Manager:

John Veilleux, P.E.

Tel: (352) 393-8418

Email: veilleuxj@cityofgainesville.org

Depot Avenue



Segment 3: Roundabout at SE 4th St, looking north (Completed)

Segment 2: SW 6th St at Depot Ave, looking south (Existing)

